

PORTABLE CLASSROOM-LEASE vs. PURCHASE COMPARISON

Company	Building	Lease/Monthly 12 months	Lease/Monthly 24 months	Delivery/ dismantle/r eturn	Install	Ramp Assembly w/Metal Skirting	Canopy	Plumbing Fixtures	Electrical	Total Upfront Cost	Total Cost- 12 mo	Total Cost 24 mo.	Total Cost 36 mo.	Delivery Date
Mobile Modular														
Stephanie Jacobus														
713.378.8587	24 x 68	\$799.85	\$784.55	\$4,082.00	\$2,832.00	\$6,418.00	\$1,000.00		\$6,400.00	\$20,732.00	\$30,330.20	\$39,561.20	\$48,975.80	Sept. 25
	w/o restroom													
	24x 68 w/restroom	\$834.62	\$817.93	\$4,082.00	\$2,832.00	\$6,418.00	\$1,000.00	\$4,000.00	\$6,400.00	\$24,732.00	\$34,747.44	\$44,362.32	\$54,177.48	Sept. 25
						8 x 12 deck, 5 x 30 ramp	5 x 36 covered							
		Purchase		Delivery/set up skirting								Total Cost		Delivery Date
Comark Building Systems														
Rodney Kelly	24 x 64 w/o restroom	\$42,409.00		included	included	\$5,496.00	\$1,000.00		\$6,400.00			\$55,305.00		Nov. 1
972.230.6390 ext. 122	w/o restroom													
	24x 64 w/restroom	\$46,505.00		included	included	\$5,496.00	\$1,000.00	\$4,000.00	\$6,400.00			\$63,401.00		Nov. 1
						6 x 12 deck	5 x 36 covered							
						5 x 35 ramp								