



Totals including HGAC fee of 1.5 %

24 x 64 Double Classrooms (2)

\$792.00/mo rent (each) x 9 months = \$7128.00 each
1.5% HGAC = 106.92 each

\$7234.92 each x 2 classrooms = \$7234.92 rent

Delivery	\$1172.00 + 1.5% HGAC (17.58) = \$1189.58 x 2 = \$2379.16
Installation	\$2880.00 + 1.5% HGAC (43.20) = \$2923.20 x 2 = \$5846.40
Metal Skirting	\$1926.00 + 1.5% HGAC (28.89) = \$1954.89 x 2 = \$3909.78
Return delivery	\$1172.00 + 1.5% HGAC (17.58) = \$1189.58 x 2 = \$2379.16
Dismantle	\$2200.00 + 1.5% HGAC (33.00) = \$2233.00 x 2 = \$4466.00
Skirting removal & disposal	\$316.00 + 1.5% HGAC (4.74) = \$320.74 x 2 = \$ 641.48
Tiedowns (includes removal)	\$145.00 + 1.5% HGAC (2.18) = \$147.18 x 2 = \$ 294.36

14 x 8 deck, rails, 5 x 40 ramp @ \$6921.00 each + 1.5% HGAC (\$103.82) = \$7025.42
x 2 ramps/deck = \$14,050.84

Total for (2) classrooms, one time charges and (2) deck/ramps @ \$48,437.02

12 x 44 Field offices w/restrooms (2)

\$456.00/mo rent (each) x 9 months = \$4104.00 each
1.5% HGAC = \$ 61.56 each

\$4165.56 each x 2 offices = \$8331.12 rent

Delivery	\$ 526.00 + 1.5% HGAC (7.89) = \$ 533.89 x 2 = \$1067.78
Installation	\$ 360.99 + 1.5% HGAC (5.40) = \$ 365.40 x 2 = \$ 730.80
Wood skirting	\$1082.00 + 1.5% HGAC (16.23)= \$1098.23 x 2 = \$2196.46
Return delivery	\$ 526.00 + 1.5% HGAC (7.89) = \$ 533.89 x 2 = \$1067.78
Dismantle	\$ 300.00 + 1.5% HGAC (4.50) = \$ 304.50 x 2 = \$ 609.78
Skirting removal & disposal	\$ 201.00 + 1.5% HGAC (3.02) = \$ 204.02 x 2 = \$ 408.04
Tiedowns	\$ 466.00 + 1.5% HGAC (6.99) = \$ 472.99 x 2 = \$ 945.98
Tiedown removal & disposal	\$ 180.00 + 1.5% HGAC (2.70) = \$ 182.70 x 2 = \$ 365.40

28 x 8 deck, rails, 5 x 6 landing, 5 x 40 ramp @ \$9744.00 each + 1.5% HGAC (\$146.16) = \$9890.16
x 2 ramps/deck = \$19,780.32

Total for (2) 12 x 44 Field offices w/restrooms, one time charges and (2) deck/ramps @ \$35,503.46



12 x 44 Multi use restrooms (3)

\$892.00/mo rent (each) x 9 months = \$8028.00 each
1.5% HGAC = \$ 120.42 each

\$8148.42 each x 3 restrooms = \$24,445.26 rent

Delivery	\$ 526.00 + 1.5% HGAC (7.89) = \$ 533.89 x 3 = \$1601.67
Installation	\$ 360.00 + 1.5% HGAC (5.40) = \$ 365.40 x 3 = \$1096.20
Wood skirting	\$1057.00 + 1.5% HGAC (15.86) = \$1072.86 x 3 = \$3218.58
Return delivery	\$ 526.00 + 1.5% HGAC (7.89) = \$ 533.89 x 3 = \$1601.67
Dismantle	\$ 300.00 + 1.5% HGAC (4.50) = \$ 304.50 x 3 = \$ 913.50
Skirting removal & disposal	\$ 166.00 + 1.5% HGAC (2.49) = \$ 168.49 x 3 = \$ 505.47
Tiedowns	\$ 388.00 + 1.5% HGAC (5.82) = \$ 393.82 x 3 = \$1181.46
Tiedown removal & disposal	\$ 150.00 + 1.5% HGAC (2.25) = \$ 152.25 x 3 = \$ 456.75

28 x 8 deck, rails, 5 x 6 landing, 5 x 40 ramp @ \$9744.00 each + 1.5% HGAC (146.16) = \$9890.16
x 3 ramps/deck= \$29670.48

Total for (3) 12 x 44 multi use restrooms, one time charges and (3) deck/ramps @ \$64,691.04

Total for (2) dry classrooms, (2) field offices and (3) multi use restrooms @ \$148,631.52

General Notes:

1. Quote is valid for 30 days from the date of the quote.
2. Prices are based on Mobile Modular's interpretation of your needs, specifications, and/or drawings. If you do not see an item listed above, it is not included in the quotation.
3. Any specific site, building, and/or foundation requirements required by local building officials beyond Mobile Modular Standards, including site architect services, may result in additional charges.
4. Delivery, block and level pricing assume a stabilized, dry, compacted, level and accessible site. Building finished floor height assumed to be set at 34" to 36" above level ground.
5. Customer will pay costs to dolly, crane, forklift, or wait time due to inaccessible site.
6. Unless noted, prices do not include applicable permits, ramps, ramp removal, stairs, seismic foundation systems (with the exception of seismic tiedowns for multi-wide buildings), seismic foundation system removal, temporary power, skirting, skirting removal, engineering, fire suppression or detection systems, or utility hookups.
7. All drawings and specifications (if provided) are nominal and are not for distribution.
8. This transaction is subject to prior credit approval and all terms, conditions, and attachments of MMMC's standard contract.
9. Prices do not include any applicable taxes or license fees.
10. A minimum cleaning charge of \$250.00 per floor will apply if the unit is not returned cleaned.
11. The agency of record for the building(s) is the Texas Department of Licensing and Registration (TDLR) and exception has been taken to all other codes.
12. Mobile Modular requires advance payment of return delivery and dismantle charges.
13. Restrooms are not self contained. Customer to provide holding tanks or direct sewer connections. Manifolds are not included in this proposal. Electrical circuiting terminates in a load center at the end of each modular unit. The connection of these load centers to a main distribution panel and the supply connection of this panel from the main power source is not included in this proposal.
14. Delivery & removal of waste containers to be provided by College Station ISD along with on site portable restrooms for the set up crew.
15. Building pricing excludes any time required to roll building into proper position on site.

800.944.3442
MobileModularRents.com

Corporate Headquarters

5700 Las Positas Rd
 Livermore, CA 94551
 T 925.606.9000
 F 925.453.3201

Southern California

11450 Mission Blvd
 Mira Loma, CA 91752
 T 951.360.6600
 F 951.360.6622

Texas

4445 East Sam Houston Pkwy S
 Pasadena, TX 77505
 T 281.487.9222
 F 281.487.1289

Florida

PO Box 470817
 Celebration, FL 34747
 T 407.873.1431
 F 800.295.8036



Thank you for the opportunity to provide value on your project. If you have questions or if you would like any further information, please contact me at (713) 378-8587 or email me at sjacobus@MobileModularRents.com. Thank you once again for your consideration.

Sincerely,

Stephanie Jacobus
Education Sales Representative
Pasadena, TX

800.944.3442
MobileModularRents.com

Corporate Headquarters

5700 Las Positas Rd
Livermore, CA 94551
T 925.606.9000
F 925.453.3201

Southern California

11450 Mission Blvd
Mira Loma, CA 91752
T 951.360.6600
F 951.360.6622

Texas

4445 East Sam Houston Pkwy S
Pasadena, TX 77505
T 281.487.9222
F 281.487.1289

Florida

PO Box 470817
Celebration, FL 34747
T 407.873.1431
F 800.295.8036