

**PORTABLE CLASSROOM-LEASE vs. PURCHASE COMPARISON**

Company	Building	Lease/Monthly 12 months	Lease/Monthly 24 months	Delivery/ dismantle/r eturn	Install	Metal Skirting &Tie Downs	Canopy and walkways	Deck and Ramp	Electrical	Fire and P.A	Total Cost- 12 mo	Total Cost 24 mo.	Total Upfront Costs
Mobile Modular													
Stephanie Jacobus							Contracted Labor by CSISD						
713.378.8587	24 x 68	\$779.00	\$768.00	\$4,544.00	\$2,880.00	\$2,387.00	\$10,891.00	\$9,886.00	\$8,054.00	\$3,740.00	\$51,269.00	\$60,353.00	\$42,382.00
	w/o restroom												12 mo.
							5 x 36 covered	8 x 12 deck, 5 x					
		<b>Purchase</b>		Delivery/set up skirting	Install		Canopy	Deck and Ramp	Electrical				Total Cost
Comark Building Systems							Contracted Labor by CSISD						
Bryce Lindsay	24 x 64	\$42,368.00		included	included		\$10,891.00	\$9,886.00	\$8,054.00	\$3,740.00			\$74,939.00
972.230.6390 ext. 111	w/o restroom												
							5 x 36 covered	6 x 12 deck 5 x 35 ramp					
							Contracted Labor by CSISD						
Mobile Moduar	24 x 64 w/o restroom	\$53,768.61		\$1,172.00	\$2,880.00	\$1,926.00	\$10,891.00	\$9,886.00	\$8,054.00	\$3,740.00			\$92,317.00
Stephanie Jacobus	w/o restroom												
713.378.8587													